Tanks in Hiriyur Taluk.

*Q.—132. Sri K. KENCHAPPA (Hiriyur).—

Will the Government be pleased to state:—

(*a*) the amounts of original and revised estimates and dates of sanction and completion of Gownahalli, Beeranahalli, Maddihall, Uluvinal, Yelladakere and Gayathri tanks in Hiriyur taluk ;

(*b*) the plan period in which they were included with dates of commencement, completion and laying the foundation stones of these works ;

(*c*) the reasons for the delay and variations in the estimates and commencement and completion of works ;

(*d*) the persons responsible for such variations ;

(*e*) the action taken against them for the loss caused;

(*f*) at what stage these works are pending at present ?

A.—Sri H. M. CHANNABASAPPA (Minister for Public Works and Electricity).—

(*a*) and (*b*) *Vide* Statement 'A' given below. One of them, *viz.*, Uluvinalu tank has not yet been sanctioned.

(*c*) *Vide* Statement 'B' given below

(*d*) and (*e*) Causes for delay and variations in estimating in one case are under investigation. The question of delay and variations in the other cases will be looked into.

(*f*) *Vide* Statement 'A' given below

(SRI H. M. CHANNABASAPPA)

STATEMENT 'A'

Serial Number	Name of work	Amount of Original Estimate	Date of Sanction of Original Estimate	Amount of Revised Estimate	Date of Sanction of Revised Estimate	Date of Commencement	Plan period of inclusion	*Date of foundation-stone laid	Date of completion and stage of pendency of work
		Rs.		Rs.					
1	Gownahally Tank	1,46,000	1-3-1955	3,75,000	31-3-1958, administrative approval.	August 1955.	I Five Year Plan.	...	Under progress
2	Beeranahally Tank	33,000	30-3-1955	57,000	Not sanctioned.	do	II Five Year Plan.	...	do
3	Maddihally Tank	21,900	20-4-1955	31,000	do	do	do	...	do
4	Yelladakere Tank	48,500	22-5-1956	1,56,000	do	Not commenced.	do	...	Not yet commenced
5	Gayatri Reservoir	16,50,000	26-4-1949	25,45,000	22-5-1956	April 1953	I Five Year Plan.	...	Nearing completion

*Information is not readily available and is being collected. It will be laid on the table of the House soon after it becomes available.

STATMENT 'B'.

Gownahalli Tank—

The estimate amounting to Rs. 1.46 lakhs was sanctioned in March 1955. Tenders were called for in 1956, and there was no response. It was therefore ordered in December 1956, that thework may be taken up on piece-work system at the sanctioned estimate rates. The work was accordingly commenced in March 1957 and was under progress. During execution, it was found that it was necessary to revise the estimate due to increase in working rates of labour and materials and also due to non-provision of certain items of work which were found necessary. The revised estimate for Rs. 3.75 lakhs was duly sanctioned in March 1958 and the work is now in progress.

Beeranahalli Tank—

The work was given to a tendered contractor. He worked till March 1959, securing a progress of Rs: 19,305 (including acquisition charges). He stopped further work and so the contract has been cancelled. The estimate is now revised to Rs. 57,000 and the work will be resumed after sanction to the estimate.

Maddihalli Tank—

The work was entrused to the tendered contractor. He did not start the work in spite of several notices till 1957-58. Thereafter, he did some work (worth about Rs. 189) and finally stopped it on the plea that the rates were not workable. His contract was therefore cancelled and the estimate was revised to Rs. 31,000. Tenders were called for and the work is given on contract in anticipation of sanction to the revised estimate. The work is in progress.

Uluvinalu Tank—

The estimate has not yet been sanctioned. It is reported that an estimate has since been submitted by the Executive Engineer, Chitradurga Division.

Yalladakere Tank—

The estimate was sanctioned for Rs. 48,500 in 1955-56. Tenders were called for two times and there was no response; since the rates provided in the sanctioned estimate required revision. The estimate has since been revised to Rs. 1,56,000 and is under scrutiny.

Gayathri Reservoir—

Work is in progress. The reservoir work is nearing completion.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ—ಇಲ್ಲಿ ಸರ್ಕಾರದವರು (ಎ) (ಬಿ) ಮತ್ತು (ಸಿ) ಗಳಿಗೆ ಕೊಟ್ಟಿರತಕ್ಕ ಉತ್ತರಗಳನ್ನು ನೋಡಿದರೆ ಹಿರಿಯೂರು ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಸರ್ಕಾರದವರಿಗೆ ಯಾವ ಕೆರೆಗಳನ್ನೂ ಕಟ್ಟಬಾರದೆಂಬ ಮನೋಭಾವವಿದೆಯೆಬುದನ್ನು ಸೂಚಿಸುತ್ತದೆಯಲ್ಲವೆ?

†ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ—ಹಾಗೇನೂ ಇಲ್ಲ. ಅದಕ್ಕೆ ಮನೋಭಾವ ಕಾರಣವಲ್ಲ; ಅಲ್ಲಿಯ ಪರಿಸ್ಥಿತಿಯೇ ಹಾಗಿದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ—ಅಲ್ಲಿರತಕ್ಕಂಥ ಆ ಪರಿಸ್ಥಿತಿ ಏನು?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ—ಅಲ್ಲಿ ಮುಖ್ಯವಾಗಿ ಕೂಲಿ ಕೆಲಸ ಮಾಡತಕ್ಕ ಜನರು ಸಿಕ್ಕುವುದು ಬಹಳ ದುರ್ಲಭವಾಗಿದೆ. ಕಾರಣವೇನೆಂದರೆ ಅಲ್ಲಿ ಹತ್ತಿರದಲ್ಲೇ ಮ್ಯಾಂಗನೀಸ್ ಗಣಿಗಳು ಕೆಲಸ ಮಾಡುತ್ತಿರುವುದರಿಂದ ಅಲ್ಲಿ ಹೆಚ್ಚಿನ ಕೂಲಿ ಸಿಕ್ಕುತ್ತದೆಂದು ಜನರೆಲ್ಲರೂ ಅಲ್ಲಿ ಹೋಗಿ ಬಿಡುತ್ತಾರೆ. ಆ ಕಾರಣದಿಂದ ಅಲ್ಲಿ ಕೆಲಸ ಸ್ವಲ್ಪ ನಿಧಾನವಾಗಿದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ—ಸರ್ಕಾರದವರ ತೀರ್ಮಾನದಂತೆ ಆ ವರ್ಷ ಕೆಲಸವನ್ನು ಕೈಗೊಳ್ಳದೆ ಅದನ್ನು 3-4 ವರ್ಷಗಳ ಕಾಲ ನಿಧಾನ ಮಾಡಿದುದರಿಂದ ತಾನೆ ತಮ್ಮ ಮೊದಲಿನ ಅಂದಾಜನ್ನು ಬದಲಾವಣೆ ಮಾಡಬೇಕಾಗಿ ಬಂದುದು?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ—ನಾವು ಆ ಕೆಲಸ ಮುಂಜೂರಾತಿ ಪಡೆದ ತಕ್ಷಣವೇ ಟೆಂಡರನ್ನು ಕರೆದು ಅದನ್ನೂ ಅಂಗೀಕಾರ ಮಾಡಿದೆವು. ಅನೇಕ ದಿವಸಗಳ ತನಕ ಯಾರೂ ಟೆಂಡರನ್ನೇ ಹಾಕಲಿಲ್ಲ. ಟೆಂಡರ್ ಹಾಕಿದ್ದವರೂ ಸಹ ತಮ್ಮ ಟೆಂಡರನ್ನು ಅಂಗೀಕಾರವಾದ ಮೇಲೂ ಅವರು ಕೆಲಸವನ್ನು ಕೈಗೊಳ್ಳಲೇ ಇಲ್ಲ. ಆ ಕಾರಣದಿಂದಲೇ ಈ ಕೆಲಸದ ಪ್ರೋಗ್ರೆಸ್ ನಿಧಾನವಾಯಿತು. ಈಗ ನಾವು ಈ ತೊಂದರೆಗಳನ್ನೆಲ್ಲ ನಿವಾರಣೆ ಮಾಡಲು ಟೆಂಡರ್‌ದಾರರು ಲೈಸೆನ್ಸ್ ತೆಗೆದುಕೊಳ್ಳಬೇಕು—ಸೆಕ್ಯೂರಿಟಿ ಕೊಡಬೇಕೆಂಬ ನಿಯಮವನ್ನು ಹಾಕಿದ್ದೇವೆ. ಈಗ ಕೆಲಸ ಪ್ರಾರಂಭವಾಗಿ ನಡೆಯುತ್ತದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ—ಅಲ್ಲಿರತಕ್ಕ ಇಂಜಿನಿಯರ್ ನಾರಾಯಣರಾಯರು ಮೂರು ಕಾಸಿನ ಕೆಲಸವನ್ನೂ ಸಹ ಮಾಡಿಸಿಲ್ಲವೆಂಬ ಅಂಶ ತಮಗೆ ಗೊತ್ತಿದೆಯೇ?

† Indicates that the remarks or speeches have not been revised by the member concerned.

ಅಧ್ಯಕ್ಷರು.—ಮಾನ್ಯ ಸದಸ್ಯರು ಹಾಗೆ ಹೆಸರುಗಳನ್ನು ಇಲ್ಲಿ ಹೇಳಬಾರದು.

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ.—ಅಲ್ಲಿ ಯಾವ ಇಂಜಿನಿಯರೂ ಹಾಗೆ ಕೆಲಸವನ್ನು ನಿಲ್ಲಿಸಿಲ್ಲ. ಕೆಲಸ ವೇಗ ನಡೆಯುತ್ತಿದೆ. ನರ್ಕಾರದವರ ಪಾತ್ರವೂ ಕಡಮೆಯಾಗಿಲ್ಲ. ಆದರೆ ಅಲ್ಲಿ ಇಂಜಿನಿಯರ್‌ಗಳ ಪಾತ್ರವೇನು ಕಡಮೆಯಾಗಿಲ್ಲ. ಆದರೆ ಸ್ಥಳದ ಮುಖಂಡರ ಪಾತ್ರ ಮಾತ್ರ ಕಡಮೆಯಾಗಿದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ.—ಯಾರುಯಾರು ಪಾತ್ರ ಹೆಚ್ಚಾಗಿ ಎಷ್ಟೆಷ್ಟು ಕೆಲಸಗಳಾಗಿವೆ ಎಂಬುದನ್ನು ಹೇಳುತ್ತೀರಾ ?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ.—ಆ ವಿಚಾರ ಉತ್ತರದಲ್ಲೇ ಇದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ.—ಈಗ ಆ ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಬಹಳ ದಿವಸಗಳಿಂದಲೂ ಯಾವ ಕೆಲಸವೂ ನಡೆಯುತ್ತಿಲ್ಲ ವೆಂಬುದು ತಮ್ಮ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ ?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ.—ಕೆಲಸ ನಿಂತಿಲ್ಲ. ನಿಧಾನವಾಗಿ ನಡೆಯುತ್ತಿದೆ.

ಶ್ರೀ ಕೆ. ಕೆಂಚಪ್ಪ.—ಹಾಗೆ ಕೆಲಸ ನಿಧಾನವಾಗುವುದಕ್ಕೆ ಸರ್ಕಾರದವರು ಜವಾಬ್ದಾರರಲ್ಲದಿದ್ದರೆ, ಅದಕ್ಕೆ ಮತ್ತೆ ಯಾರು ಜವಾಬ್ದಾರರು ?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ.—ಅಲ್ಲಿರತಕ್ಕ ಪರಿಸ್ಥಿತಿಯೇ ಜವಾಬ್ದಾರಿ.

ಶ್ರೀ ಬಿ. ಎಲ್. ನಾರಾಯಣಸ್ವಾಮಿ.—ತಾವು ತಾ. 1-3-55 ರಲ್ಲಿ 1,46,000 ರೂ. ಗಳಿಗೆ ಅಂದಾಜಾಗಿದ್ದ ಕೆಲಸವನ್ನು ತಾರೀಖು 31-3-58 ರಲ್ಲಿ 3,75,000 ರೂ. ಗಳಿಗೆ ಹೆಚ್ಚಿನುವುದಕ್ಕೆ ಕಾರಣವೇನು ?

ಶ್ರೀ ಎಚ್. ಎಂ. ಚನ್ನಬಸಪ್ಪ.—ಆ ಕೆಲಸ 1955 ರಲ್ಲಿ ಮಂಜೂರಾಯಿತು. ಬಹಳ ದಿವಸ ಯಾರೂ ಕಂಟ್ರಾಕ್ಟರ್ ಮುಂದೆ ಬರಲಿಲ್ಲ. ಕಡೆಗೆ ಒಬ್ಬ ಕಂಟ್ರಾಕ್ಟ್ ಹೆಂಡರನ್ನು ಒಪ್ಪಿದ್ದಾಯಿತು. ಆತ ಕೆಲಸವನ್ನು ಪ್ರಾರಂಭಿನಲೇ ಇಲ್ಲ. 1956 ರಲ್ಲಿ ಇದನ್ನು ಪೀಸ್‌ವರ್ಕ್‌ನ ಮೇಲೆ ಮಾಡಬೇಕೆಂದು ತೀರ್ಮಾನವಾಯಿತು. ಕೆಲಸಗಾರರು ಬೇರೆ ಸಿಕ್ಕುತ್ತಿಲ್ಲ. ಈ ಕೆಲಸ ರಸ್ತೆಗೆ ದೂರವಾಗಿ ಒಳನಾಡಿನಲ್ಲಿದೆ. ಮೆಷನರಿಗಳಿಂದ ಮಣ್ಣು ಕೆಲಸ ಮಾಡಿಸಬೇಕಾಯಿತು. ಈ ಕಾರಣಗಳಿಂದ ಕೆಲಸ ನಿಧಾನವಾಯಿತು. ಅಂದಾಜು ಬದಲಾಯಿಸಬೇಕಾಯಿತು.

Construction of Gadag-Munirabad Road.

*Q.—177. Sri K. P. GADAG (Gadag).—

Will the Government be pleased to State :—

(*a*) whether they are aware that the construction of Gadag–Munirabad road is sanctioned ;

(*b*) whether they are aware of the importance of this road and that there is heavy and important commercial traffic such as iron ore, etc. ;

(*c*) how far this work has now progressed and why it is held up ;

(*d*) the measures they have taken to expedite this work ?

A.—Sri H. M. CHANNABASAPPA (Minister for Public Works and Electricity).—

(*a*) The Section from Gadag to Bhanapur is sanctioned. That from Bhanapur to Munirabad is an existing road.

(*b*) Yes.

(*c*) Earthwork for the portion from Lakkundi to District border in Dharwar district (except for 1½ miles) is completed, and metalling is in progress. The major portion of road earthwork is completed in Raichur District. Progress in a few places is held up either because acquisition proceedings have not been completed or because the alignment has not been finalised.

(*d*) The work is already in progress except in the portions referred to above. Arrangements are being made to take possession of lands as early as possible and to finalise the alignment.

Sri K. P. GADAG.—What time do the Government take to finalise the alignment of the Road ?

† Sri M. N. NAGHNOOR (Deputy Minister for Public Works).—The said alignment has already been finalised.

Sri C. S. HULKOTI.—May I know the estimate amount sanctioned for this Road within the area of Dharwar District ?

Sri M. N. NAGHNOOR.—It is Rs. 6.21 lakhs.

Sri C. S. HULKOTI.—What is the amount spent up till now ?

Sri M. N. NAGHNOOR.—There could not be any progress because the question of determining the alignment pertaining to this section was pending.

1-00 P.M.

Sri K. P. GADAG.—May I know why acquisition proceedings have not been completed ?

Sri M. N. NAGHNOOR.—There was difficulty in the acquisition of lands in Harlapur village.